

2021-03 21 July

ID	Task Name	Duration	Start	Finish	Notes	Predecessor	Jul 18, '21							Jul 25, '21							Aug 1, '21							Aug 8, '21						
							M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
1	PROJECT DURATION	74 days	Mon 6/7/21	Fri 9/3/21			[Gantt bar spanning from Mon 6/7/21 to Fri 9/3/21]																											
3	PHASE 1 HUNTINGTON WEST	32 days	Sat 6/5/21	Wed 7/14/21			[Gantt bar spanning from Sat 6/5/21 to Wed 7/14/21]																											
4	TRAFFIC CONTROL BARRIER	1 day	Mon 5/31/21	Mon 5/31/21			[Gantt bar on Mon 5/31/21]																											
5	EROSION CONTROL	1 day	Fri 6/4/21	Fri 6/4/21			[Gantt bar on Fri 6/4/21]																											
6	MAILBOXES	1 day	Fri 6/4/21	Fri 6/4/21			[Gantt bar on Fri 6/4/21]																											
7	STRIP SOD XX	2 days	Mon 6/7/21	Tue 6/8/21			[Gantt bar from Mon 6/7/21 to Tue 6/8/21]																											
8	LOWER IRON	2 days	Tue 6/8/21	Wed 6/9/21			[Gantt bar from Tue 6/8/21 to Wed 6/9/21]																											
9	MILL set mike 1 june	1 day?	Thu 6/10/21	Thu 6/10/21			[Gantt bar on Thu 6/10/21]																											
10	FULL DEPTH RECLAIM (9,362 SQYDS)	1 day	Fri 6/11/21	Fri 6/11/21			[Gantt bar on Fri 6/11/21]																											
11	REMOVE CURB (4991 LF)	2 days	Mon 6/14/21	Tue 6/15/21			[Gantt bar from Mon 6/14/21 to Tue 6/15/21]																											
12	DRAIN TILE (360 LF) INCLUDING DRAIN PIPE	1 day	Wed 6/16/21	Wed 6/16/21			[Gantt bar on Wed 6/16/21]																											
13	CB ADJUSTS	3 days	Wed 6/16/21	Fri 6/18/21			[Gantt bar from Wed 6/16/21 to Fri 6/18/21]																											
14	UTILITIES penn	1 day	Tue 6/15/21	Tue 6/15/21			[Gantt bar on Tue 6/15/21]																											
15	CONCRETE	5 days	Thu 6/17/21	Tue 6/22/21			[Gantt bar from Thu 6/17/21 to Tue 6/22/21]																											
16	IRRIGATION REPAIR	7 days	Mon 6/21/21	Wed 6/30/21			[Gantt bar from Mon 6/21/21 to Wed 6/30/21]																											
17	SPNWB330C ROADWAY (1029 tns)	1 day	Fri 6/25/21	Fri 6/25/21			[Gantt bar on Fri 6/25/21]																											
18	DRIVEWAY PREP	1 day	Sat 6/26/21	Sat 6/26/21			[Gantt bar on Sat 6/26/21]																											
19	SPWEA330C DRIVEWAYS (87 tons)	1 day	Sat 6/26/21	Sat 6/26/21			[Gantt bar on Sat 6/26/21]																											
20	TOPSOIL	5 days	Mon 6/28/21	Fri 7/2/21			[Gantt bar from Mon 6/28/21 to Fri 7/2/21]																											
21	SOD & SEED	3 days	Wed 6/30/21	Fri 7/2/21			[Gantt bar from Wed 6/30/21 to Fri 7/2/21]																											
22	INSTALL MAIL BOXES	2 days	Thu 7/8/21	Fri 7/9/21			[Gantt bar from Thu 7/8/21 to Fri 7/9/21]																											
23	CASTINGS AND ADJUSTMENTS	4 days	Fri 7/2/21	Sat 7/10/21			[Gantt bar from Fri 7/2/21 to Sat 7/10/21]																											
24	SPWEA330C ROADWAY SET JARVIS	1 day	Mon 8/16/21	Mon 8/16/21			[Gantt bar on Mon 8/16/21]																											
26	PHASE 2 HUNTINGTON EAST	34 days	Fri 7/16/21	Tue 8/24/21			[Gantt bar spanning from Fri 7/16/21 to Tue 8/24/21]																											
27	TRAFFIC CONTROL BARRIER	1 day?	Wed 6/23/21	Wed 6/23/21			[Gantt bar on Wed 6/23/21]																											
28	EROSION CONTROL	3 days	Tue 7/6/21	Thu 7/8/21			[Gantt bar from Tue 7/6/21 to Thu 7/8/21]																											
29	MAILBOXES	2 days	Thu 7/8/21	Fri 7/9/21			[Gantt bar from Thu 7/8/21 to Fri 7/9/21]																											
31	DRAIN TILE (800 LF) INCLUDING DRAIN PIPE	4 days	Fri 7/9/21	Fri 7/16/21			[Gantt bar from Fri 7/9/21 to Fri 7/16/21]																											
32	LOWER IRON	3 days	Sat 7/10/21	Tue 7/13/21			[Gantt bar from Sat 7/10/21 to Tue 7/13/21]																											
33	STRIP SOD	3 days	Sat 7/10/21	Tue 7/13/21			[Gantt bar from Sat 7/10/21 to Tue 7/13/21]																											
34	FULL DEPTH RECLAIM (14,304 SQYDS) SET WITH ANDY	2 days	Thu 7/15/21	Fri 7/16/21			[Gantt bar from Thu 7/15/21 to Fri 7/16/21]																											
35	REMOVE CURB (8,177 LF)	4 days	Fri 7/16/21	Tue 7/20/21			[Gantt bar from Fri 7/16/21 to Tue 7/20/21]																											
36	UTILITIES PENN	1 day	Wed 7/21/21	Wed 7/21/21			[Gantt bar on Wed 7/21/21]																											
37	CB ADJUSTS	2 days	Mon 7/19/21	Tue 7/20/21			[Gantt bar from Mon 7/19/21 to Tue 7/20/21]																											
38	CONCRETE	7 days	Tue 7/27/21	Tue 8/3/21			[Gantt bar from Tue 7/27/21 to Tue 8/3/21]																											
39	IRRIGATION REPAIR	4 days	Fri 7/30/21	Tue 8/3/21			[Gantt bar from Fri 7/30/21 to Tue 8/3/21]																											
40	BACKFILL CURB	3 days	Tue 8/3/21	Thu 8/5/21			[Gantt bar from Tue 8/3/21 to Thu 8/5/21]																											
41	REMOVE EXCESS RECLAIM...MILL SET WITH MIKE	1 day	Sat 8/7/21	Sat 8/7/21			[Gantt bar on Sat 8/7/21]																											
42	TOLERANCE	4 days	Fri 8/6/21	Tue 8/10/21			[Gantt bar from Fri 8/6/21 to Tue 8/10/21]																											
43	SPNWB330C ROADWAY (1,440 tns) SET JARVIS	1 day	Wed 8/11/21	Wed 8/11/21			[Gantt bar on Wed 8/11/21]																											
44	<DRIVEWAY PREP	3 days	Thu 8/12/21	Sat 8/14/21			[Gantt bar from Thu 8/12/21 to Sat 8/14/21]																											
45	SPWEA330C DRIVEWAYS (130 tons) SET AL	2 days	Fri 8/13/21	Sat 8/14/21			[Gantt bar from Fri 8/13/21 to Sat 8/14/21]																											
46	CASTINGS AND ADJUSTMENTS	2 days	Sat 8/14/21	Mon 8/16/21			[Gantt bar from Sat 8/14/21 to Mon 8/16/21]																											
47	TOPSOIL	7 days	Fri 8/13/21	Fri 8/20/21			[Gantt bar from Fri 8/13/21 to Fri 8/20/21]																											
48	SOD & SEED	5 days	Tue 8/17/21	Sat 8/21/21			[Gantt bar from Tue 8/17/21 to Sat 8/21/21]																											
49	INSTALL MAIL BOXES	2 days	Thu 8/19/21	Fri 8/20/21			[Gantt bar from Thu 8/19/21 to Fri 8/20/21]																											
50	SPWEA330C ROADWAY	1 day	Sat 8/21/21	Sat 8/21/21			[Gantt bar on Sat 8/21/21]																											

Project: BLOOMINGTON - 2019-102 P
Date: Tue 7/20/21

Task		Project Summary		Inactive Summary		Manual Summary		External Milestone	
Split		External Tasks		Manual Task		Start-only		Progress	
Milestone		External Milestone		Duration-only		Finish-only		Deadline	
Summary		Inactive Milestone		Manual Summary Rollup		External Tasks			